NO.NC/PMC/YD/W4/2019-20/BS

Date: 09-10-2019

To,
The Executive Engineer,
Yelahanka Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of work: Improvements to roads and drains at B Sector main and cross roads in ward no -04.

Item No	Description of work	Unit	Qty
1	KSRRB 300-1,Earth work excavation by manual means in ordinary soil involving an average horizontal throw up to 2 meters and an average lift uo to 1.5m,excavated	Cum	1205.82
2	KSRB 100-1 Loading and unloading ofstone aggregates / sand/ kanker/ Moorum /soil KSRRB M100-1 Placing tipper at loading with front end loader dumpting	Cum	1205.82
3	KSRRB M2100-10 Providing and laying plain cement concrete of mix 1:3:6 with OPC @ 220 Kgs with crushed 40mm and down size graded granite metal coarse	Cum	126.56
4	Providing and laying Plain /reinforced cement concrete for side drains using M20 nominal mix concrete with OPC cement at 300kg with 20mm and down size granite	Cum	303.73
5	KSRB 4.9.2:providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or	Ton	19.09
6	RCC Precast Covering slab for drain (10 cm thick)	Sqm	516.69
7	Providing precast slab of 250 mm thick including cost of all materials, labour, curing,transportation,loading ,unloading,etc.,complete as per the direction of	Sqm	21.60
8	KSRRB M400- Wet Mix Macadam - KSRRB M400-17. Providing, laying, spreading and compacting graded stones aggregate to wet mix macadam specifications	Cum	274.95
9	Providing and applying primer coat with ss bitumen emulsion on prepared surface of granular base such as WMM including clearing of road surface and spraying	Sqm	1374.75
10	KSRRB M500- 15. Providing, laying dense graded bituminous macadam using 40/60 TPH capacity H.M.P with Mechanical paver Gr-II (50mm to 75mm), crushed aggregates of specified grading premixed with 4.5% VG 30 grade bituminous binder	Cum	137.28
11	Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and /or compressed air to recieve bituminous treatment including cost of all materials, labour, HOM of machineries complete as	Sqm	2745.64
12	KSRRB 5087:Providing and applying tack coat with bitumen emulsion using 80/100 grade bitumen (VG20) on the prepared black toped suface at 2.5kg per 10 sqm, heating bitumen in boiler fitted with spray set (Excluding cleaning of road surface)	Sqm	2745.64

13	KSRRB M500- 15. Providing, laying bituminousConcrete using 40/60 THP capacity H.M.P with Mechanical paver Gr-II (30mm to 45mm), crushed aggregates of specified grading premixed with 6% VG 30 grade bituminous binder and ,	Cum	109.83
14	KSRRB M800-13: Road marking with hot applied thermoplastic compound with reflect rising glass beads on bituminous surface- providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250	Sqm	80.26

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore